Engineering Services Department

B. Keith Pugh, P.E.

DIRECTOR

BOND PROJECTS PROGRESS, PAGE 1 OF 3



Overall 2004 G.O. Bond Project and 2007 2/3 Bond Status

2004 G.O. Bond Active Projects:

Transportation Bond Projects:

Hartley Drive – COMPLETE – AHEAD OF SCHEDULE – Vecellio and Grogan (Sharpe Brothers) is the contractor for this work. Construction began on January 17, 2012. The contract completion date is December 31, 2013. The project was opened to traffic on September 12, 2013. We anticipate some seeding and mulching in the spring of 2014 to satisfy our erosion control permit and establish permanent vegetation. Project information is available on the City's internet site. http://www.highpointnc.gov/cengr/hartley-dr-extension/index.cfm

Lindsay Street - Under Construction - On November 5, 2012 City Council awarded the Lindsay Street construction project to Vecellio and Grogan (Sharpe Brothers). Utility relocations are complete from Ray back to Main. Water main and sanitary sewer main construction are nearly complete except for a couple of service tie-ins. The contractor is currently working to install storm sewer improvements in the block from Westwood to Quaker. The City moved quickly to incorporate the recommendations from the DPZ "Ignite High Point" study process. These recommendations included changes to the proposed roundabout at Elm, Lindsay and Parkway, as well as changes on Elm Street from Lindsay to Sunset. The proposed changes are designed to make the corridor more pedestrian friendly. The revised roundabout opened to traffic on October 7, 2013. We expect most of the construction work to be finished during January 2014. We anticipate final asphalt paving and permanent pavement markings during the spring of 2014. We continue to encourage motorists to use alternate routes during construction.

Storm Water Bond Projects:

West Ray Avenue and Hospital area – On HOLD – The city is holding on this work until additional funding sources are identified. A major storm pipe crossing for this basin is being installed as part of the Lindsay Street Improvements. All remaining improvements are subject to additional funding.

Rockford Road / Country Club Drive Basin - Updating Design - We are working to finalize the construction plans for this area and identify funding sources to implement the proposed projects. We hope to advertise improvements by the Spring of 2014.

Engineering Services Department

B. Keith Pugh, P.E.

DIRECTOR

BOND PROJECTS PROGRESS, PAGE 2 OF 3



Completed Projects:

Library Bond Project Expansion / Renovation - COMPLETE

Storm Water Bond Projects:

Stormwater Management Study and Recommendations – **COMPLETE**

Sherbrook Drive - COMPLETE

Kensington Drive Basin - COMPLETE

North Rotary Drive / West Farriss Avenue Basin - COMPLETE

Jacobs Place / West Green Drive - COMPLETE

North Hamilton Street / Montlieu Avenue - COMPLETE - Improvements were substantially complete during the summer of 2012.

Parks & Recreation Bond Projects:

City Lake Park - COMPLETE

Phillips Soccer Complex - COMPLETE

Washington Terrace - COMPLETE

Southside Park/Harvell Park - COMPLETE

Armstrong Park - COMPLETE

Allen Jay Recreation Center - COMPLETE

Oak Hollow Marina - COMPLETE

Deep River Recreation Center - COMPLETE

Washington Terrace Swimming Pool Upgrades – COMPLETE - This project was constructed using residual funds from completed bond projects.

Purchase Park Property – COMPLETE – Various property along School Park Road, Springfield Road, adjacent to Armstrong Park and approximately 50 acres off Westchester drive between Burton and Coventry were acquired for Parks and Recreation projects. All funding has been expended.

Public Safety:

Fire Station #3 Replacement (Chestnut) - COMPLETE
Fire Station #4 Replacement (Old Winston) - COMPLETE

Fire Maintenance and Logistics (Fisher Avenue) - COMPLETE

Kivett Gateway Improvements: Kivett Drive Gateway – COMPLETE

October 2013 Update

10/16/2013

Engineering Services Department

B. Keith Pugh, P.E.

DIRECTOR

BOND PROJECTS PROGRESS, PAGE 3 OF 3



Completed Projects (cont.):

Transportation Bond Projects:

Barrow Road - COMPLETE
Oakview Road - COMPLETE
Deep River Road Realignment at Eastchester Drive - COMPLETE
Old Winston Road - COMPLETE

Intersection Bond Projects:

The following intersection improvement projects are **COMPLETE**:

English Road & Prospect Street Piedmont Parkway & Beechwood Drive N. Main Street & Parris Avenue Eastchester Drive & Lassiter Drive Old Thomasville Road & Market Center Drive Tryon Avenue & Green Drive

S. Main Street & Greenview Terrace Piedmont Parkway & Eastchester Drive

Premier Drive at Eastchester Gordon Street & Cedrow Drive

Willard Dairy Road & Eastchester Drive

Burton Road at Westchester Drive

Clinard Farm Road at Eastchester Drive

Trinity Avenue and Prospect Street

2007 2/3 Bond Issue – ALL Projects COMPLETE

North Pendleton Street Extension: COMPLETE

Police Firing Range Utility Improvements: COMPLETE

School Park Road Athletic Complex: COMPLETE