



Overall 2004 GO Bond Project Status

Library Bond Project:

Expansion / Renovation – Project is **COMPLETE**

Storm Water Bond Projects:

Stormwater Management Study and Recommendations – Project is **COMPLETE**

Sherbrook Drive – Project is **COMPLETE**

Kensington Drive Basin – Project is **COMPLETE**

North Rotary Drive / West Farriss Avenue Basin – Project is **COMPLETE**

Jacobs Place / West Green Drive - **Construction Complete** – Triangle Grading and Paving is the contractor for this work. Construction was substantially complete during December 2010. The Contractor will work through remaining clean-up and punch list items.

West Ray Avenue and Hospital area – **Under Design** – Dewberry is the design consultant for this work. The engineering work is well underway and we anticipate Phase 1 construction beginning late spring 2011. Phase 2 work will follow while additional improvements in phases 3 and 4 are being evaluated.

North Hamilton Street / Montlieu Avenue – **Under Design** – ARCADIS is the design consultant for this work. Improvements will focus in the Putnam, Farriss and Forrest area. The design work is nearly finished and permitting is underway. Construction will begin once permits and required easements are in hand. We anticipate summer 2011 construction.

Rockford Road / Country Club Drive Basin – **HOLDING until easements are acquired**

Public Safety:

Fire Station #3 Replacement (Chestnut) – Project is **COMPLETE**

Fire Station #4 Replacement (Old Winston) – Project is **COMPLETE**

Fire Maintenance and Logistics (Fisher Avenue) – **Under Construction** – Triad Builders of King is the contractor on this job. Construction began in November 2010 and the contractor anticipates being finished with the work during August 2011.

Parks & Recreation Bond Projects:

Winter 2011 Update

1/4/2011



City Lake Park – Project is **COMPLETE**

Phillips Soccer Complex – Project is **COMPLETE**

Washington Terrace – Project is **COMPLETE**

Southside Park/Harvell Park – Projects are **COMPLETE**

Armstrong Park – Project is **COMPLETE**

Allen Jay Recreation Center – Project is **COMPLETE**

Oak Hollow Marina – Project is **COMPLETE**

Deep River Recreation Center – Project is **COMPLETE**

Purchase Park Property – **On Going** – Various property along School Park Road, Springfield Road, adjacent to Armstrong Park and approximately 50 acres off Westchester drive between Burton and Coventry were acquired for Parks and Recreation projects. Additional properties will be purchased when they are available.

Transportation Bond Projects:

Barrow Road – Project is **COMPLETE**

Oakview Road – Project is **COMPLETE**

Deep River Road Realignment at Eastchester Drive – Project is **COMPLETE** – The City secured ARRA (Stimulus) funds for project construction. Vecellio and Grogan built the project and finished construction ahead of schedule.

Old Winston Road – **Under Construction** – Larco Construction is the contractor for this work. The new water line construction North of Hartley Drive is nearly complete and should be finished by February 1, 2011. At that time, the water line crew will move to the south side of Hartley, while Larco's roadway crews move in to begin the roadway construction north of Hartley. Storm sewer work is underway in the corridor. The project consists of replacing the existing 12" water line, widening the current roadway with curb and gutter, and install sidewalks with this project. Construction is on-schedule for completion by the end of 2011.

Hartley Drive – **Design Complete** – STV/Ralph Whitehead Associates has finished the engineering design for the project. We are currently working with NCDENR to secure the erosion control permit for construction. Once this permit is secured, we can finish right of way acquisition and proceed with bidding the project. Current construction estimates show this project will be over our original budget. Once started, construction will take approximately 24 months to complete.



Lindsay Street – Under Design – The engineering design is underway with bidding and construction following closely behind the Hartley Drive project. The design is coordinated with drainage improvement recommendations in the West Ray/hospital area drainage basin. We will install a roundabout at the intersection of Elm, Lindsay, Hillcrest and Parkway and remove the existing traffic signal at this location.

Intersection Bond Projects:

The following intersection improvement **Projects are COMPLETE:**

English Road & Prospect Street, Piedmont Parkway & Beechwood Drive, N. Main Street & Parris Avenue, Eastchester Drive & Lassiter Drive, Old Thomasville Road & Market Center Drive, Tryon Avenue & Green Drive, S. Main Street & Greenview Terrace, Piedmont Parkway & Eastchester Drive, Premier Drive at Eastchester, Gordon Street & Cedrow Drive, Willard Dairy Road & NC 68 (Eastchester Drive)

Clinard Farm Road at NC 68 (Eastchester Drive) - Project is COMPLETE – These intersection improvements were funded through the ARRA. Any ineligible expenses will be funded through the 2004 bond issue. The contractor, Vecellio and Grogan completed these improvements two months ahead of schedule.

Burton Road at NC 68 (Westchester Drive) - Project is COMPLETE – These intersection improvements are funded through the ARRA. Any ineligible expenses will be funded through the 2004 bond issue. The contractor, Vecellio and Grogan completed the construction two months ahead of schedule.

Triangle Lake Road & Baker Road – Under Design - The design work is progressing as time allows. Design staff is currently concentrating on Hartley Drive, Lindsay Street and Washington Drive (Core City).

Trinity Avenue and Prospect Street – Will be combined with Future Triangle Lake Road Bond Issue – The design work is being combined with recommendations from the Triangle Lake Road feasibility Study. This will likely become a project for a future bond issue. This project will be eliminated from the next update.

Kivett Gateway Improvements:

Kivett Drive Gateway – Project is COMPLETE

*** End of 2004 GO Bond Update – 2007 2/3 Bond Update on following page ***



2007 2/3 Bond Issue Projects

North Pendleton Street Extension:

Project is **COMPLETE**

Police Firing Range Utility Improvements:

Project is **COMPLETE**

School Park Road Athletic Complex:

Project is **COMPLETE**