



## ***Overall 2004 G.O. Bond Project and 2007 2/3 Bond Status***

### ***2004 G.O. Bond Active Projects:***

#### ***Transportation Bond Projects:***

**Hartley Drive – Under Construction** – Vecellio and Grogan (Sharpe Brothers) is the contractor for this work. Construction began on January 17, 2012 and is scheduled for completion by December 31, 2013. The entire length of the project is currently under construction. The new bridge near the YMCA should be complete by the end of January 2012. The portion of Hartley near Main Street is nearly complete. The final asphalt surface course and concrete island modifications on Main Street will take place immediately prior to final paving and completion of the entire project. We anticipate ALL construction being completed ahead of schedule. The contractor has made excellent progress on this project. Weekly progress and schedule updates are posted on the City's internet site. [http://www.highpointnc.gov/cengr/hartley\\_dr\\_extension/index.cfm](http://www.highpointnc.gov/cengr/hartley_dr_extension/index.cfm)

**Lindsay Street – Under Contract** – On November 5, 2012 City Council approved a contract extension adding the Lindsay Street construction work to the Hartley Drive contract. Utility relocation work is underway. Water, stormwater and sanitary sewer work will be underway in the next 30 days. The construction will include a new water main in Lindsay, new sanitary sewer near the intersection of Lindsay and English, a major stormwater pipe crossing at W. Ray, an in-ground water detention basin at Sunset and a roundabout at the intersection of Elm, Lindsay, Hillcrest and Parkway. All construction work is scheduled to be complete by December 2013. Motorists are encouraged to use alternate routes during construction.

#### ***Intersection Bond Projects:***

**Trinity Avenue and Prospect Street – Under Construction** – This project is included in the 2012 intersection and sidewalk construction contract. Stormwater work is nearly complete. All improvements at this location should be complete by the end of 2012.

#### ***Storm Water Bond Projects:***

**West Ray Avenue and Hospital area – Under Design** – The city is working through significant design issues. Phase 1 construction is delayed due to funding. A major storm pipe crossing for this basin will be installed as part of the Lindsay Street Improvements. All remaining improvements in this basin are subject to additional funds being identified.

**Rockford Road / Country Club Drive Basin – Updating Design** – We are working to update the construction plans for this area prior to advertising for bids. We will use residual funding from other stormwater basin improvements to fund the project.



### ***2004 GO Bond Active Projects (cont.):***

#### ***Parks & Recreation Bond Projects:***

**Purchase Park Property** – **On Going** – Various property along School Park Road, Springfield Road, adjacent to Armstrong Park and approximately 50 acres off Westchester drive between Burton and Coventry were acquired for Parks and Recreation projects. Additional properties will be purchased when they are available.

---

### ***Completed Projects:***

**Library Bond Project** **Expansion / Renovation** – **COMPLETE**

#### ***Storm Water Bond Projects:***

**Stormwater Management Study and Recommendations** – Project is **COMPLETE**

**Sherbrook Drive** – Project is **COMPLETE**

**Kensington Drive Basin** – Project is **COMPLETE**

**North Rotary Drive / West Farriss Avenue Basin** – Project is **COMPLETE**

**Jacobs Place / West Green Drive** – Project is **COMPLETE**

**North Hamilton Street / Montlieu Avenue** – Project is **COMPLETE** – Improvements were substantially complete during the summer of 2012.

#### ***Parks & Recreation Bond Projects:***

**City Lake Park** – Project is **COMPLETE**

**Phillips Soccer Complex** – Project is **COMPLETE**

**Washington Terrace** – Project is **COMPLETE**

**Southside Park/Harvell Park** – Projects are **COMPLETE**

**Armstrong Park** – Project is **COMPLETE**

**Allen Jay Recreation Center** – Project is **COMPLETE**

**Oak Hollow Marina** – Project is **COMPLETE**

**Deep River Recreation Center** – Project is **COMPLETE**

**Washington Terrace Swimming Pool Upgrades** – Project is **COMPLETE** - This project was constructed using residual funds from completed bond projects.



***Completed Projects (cont.):***

***Public Safety:***

Fire Station #3 Replacement (Chestnut) – Project is **COMPLETE**  
Fire Station #4 Replacement (Old Winston) – Project is **COMPLETE**  
Fire Maintenance and Logistics (Fisher Avenue) – Project is **COMPLETE**

***Kivett Gateway Improvements:*** Kivett Drive Gateway – Project is **COMPLETE**

***Transportation Bond Projects:***

Barrow Road – Project is **COMPLETE**  
Oakview Road – Project is **COMPLETE**  
Deep River Road Realignment at Eastchester Drive – Project is **COMPLETE**  
Old Winston Road – Project is **COMPLETE**

***Intersection Bond Projects:***

The following intersection improvement **Projects are COMPLETE:**

English Road & Prospect Street	Piedmont Parkway & Beechwood Drive
N. Main Street & Parris Avenue	Eastchester Drive & Lassiter Drive
Old Thomasville Road & Market Center Drive	Tryon Avenue & Green Drive
S. Main Street & Greenview Terrace	Piedmont Parkway & Eastchester Drive
Premier Drive at Eastchester	Gordon Street & Cedrow Drive
Willard Dairy Road & Eastchester Drive	Clinard Farm Road at Eastchester Drive
Burton Road at Westchester Drive	

---

***2007 2/3 Bond Issue – ALL Projects COMPLETE***

***North Pendleton Street Extension: COMPLETE***

***Police Firing Range Utility Improvements: COMPLETE***

***School Park Road Athletic Complex: COMPLETE***