



## ***Overall 2004 G.O. Bond Project and 2007 2/3 Bond Status***

### ***2004 G.O. Bond Active Projects:***

#### ***Transportation Bond Projects:***

**Hartley Drive – Under Construction – AHEAD OF SCHEDULE** – Vecellio and Grogan (Sharpe Brothers) is the contractor for this work. Construction began on January 17, 2012. The contract completion date is December 31, 2013. The entire length of the project is nearly complete. The new bridge west of the YMCA is complete and the contractor is working to make the roadway tie-ins to this new structure. North Main Street has been surface milled and the contractor is constructing new traffic islands. Westover near Shadow Valley has been re-opened to traffic. The final asphalt surface course on Main Street is scheduled to be placed during June. The contractor will surface the entire length of the Hartley Extension following the Main Street work. We anticipate ALL construction being completed by August 1, 2013. The City will advertise and hold a ribbon cutting ceremony for the project. Weekly progress and schedule updates are posted on the City's internet site. [http://www.highpointnc.gov/cengr/hartley\\_dr\\_extension/index.cfm](http://www.highpointnc.gov/cengr/hartley_dr_extension/index.cfm)

**Lindsay Street – Under Construction** – On November 5, 2012 City Council awarded the Lindsay Street construction project to Vecellio and Grogan (Sharpe Brothers). Utility relocations are nearly complete from Ray back to Main. Water main and sanitary sewer main construction are nearly complete. Currently the intersection of Lindsay and Ray is closed to through traffic due to a 60 inch storm sewer pipe being installed. This storm crossing should be completed by June 14, 2013. The City's Engineering Department moved quickly to incorporate the recommendations from the DPZ "Ignite High Point" study process. These recommendations include changes to the proposed roundabout at Elm, Lindsay and Parkway, as well as changes on Elm Street from Lindsay to Sunset. The proposed changes should make the corridor more pedestrian friendly. The in-ground water detention basin at Sunset is complete. All construction work is scheduled to be complete by December 2013. We continue to encourage motorists to use alternate routes during construction.

#### ***Storm Water Bond Projects:***

**West Ray Avenue and Hospital area – On HOLD** – The city is holding on this work until additional funding sources are identified. A major storm pipe crossing for this basin is being installed as part of the Lindsay Street Improvements. All remaining improvements are subject to additional funding.

**Rockford Road / Country Club Drive Basin –Updating Design** – We are working to finalize the construction plans for this area and identify funding sources to implement the proposed projects. We hope to advertise improvements during Fall, 2013 or Spring, 2014.



## ***Completed Projects:***

***Library Bond Project*** Expansion / Renovation – **COMPLETE**

### ***Storm Water Bond Projects:***

Stormwater Management Study and Recommendations – **COMPLETE**

Sherbrook Drive – **COMPLETE**

Kensington Drive Basin – **COMPLETE**

North Rotary Drive / West Farriss Avenue Basin – **COMPLETE**

Jacobs Place / West Green Drive – **COMPLETE**

North Hamilton Street / Montlieu Avenue – **COMPLETE** – Improvements were substantially complete during the summer of 2012.

### ***Parks & Recreation Bond Projects:***

City Lake Park – **COMPLETE**

Phillips Soccer Complex – **COMPLETE**

Washington Terrace – **COMPLETE**

Southside Park/Harvell Park – **COMPLETE**

Armstrong Park – **COMPLETE**

Allen Jay Recreation Center – **COMPLETE**

Oak Hollow Marina – **COMPLETE**

Deep River Recreation Center – **COMPLETE**

Washington Terrace Swimming Pool Upgrades – **COMPLETE** - *This project was constructed using residual funds from completed bond projects.*

Purchase Park Property – **COMPLETE** – Various property along School Park Road, Springfield Road, adjacent to Armstrong Park and approximately 50 acres off Westchester drive between Burton and Coventry were acquired for Parks and Recreation projects. All funding has been expended.

### ***Public Safety:***

Fire Station #3 Replacement (Chestnut) – **COMPLETE**

Fire Station #4 Replacement (Old Winston) – **COMPLETE**

Fire Maintenance and Logistics (Fisher Avenue) – **COMPLETE**

***Kivett Gateway Improvements:*** Kivett Drive Gateway – **COMPLETE**



***Completed Projects (cont.):***

***Transportation Bond Projects:***

- Barrow Road - **COMPLETE**
- Oakview Road - **COMPLETE**
- Deep River Road Realignment at Eastchester Drive - **COMPLETE**
- Old Winston Road - **COMPLETE**

***Intersection Bond Projects:***

The following intersection improvement projects are **COMPLETE**:

- |  |  |
|--|--|
| English Road & Prospect Street             | Piedmont Parkway & Beechwood Drive     |
| N. Main Street & Parris Avenue             | Eastchester Drive & Lassiter Drive     |
| Old Thomasville Road & Market Center Drive | Tryon Avenue & Green Drive             |
| S. Main Street & Greenview Terrace         | Piedmont Parkway & Eastchester Drive   |
| Premier Drive at Eastchester               | Gordon Street & Cedrow Drive           |
| Willard Dairy Road & Eastchester Drive     | Clinard Farm Road at Eastchester Drive |
| Burton Road at Westchester Drive           | Trinity Avenue and Prospect Street     |

---

***2007 2/3 Bond Issue – ALL Projects COMPLETE***

***North Pendleton Street Extension: COMPLETE***

***Police Firing Range Utility Improvements: COMPLETE***

***School Park Road Athletic Complex: COMPLETE***